

**Water Works and Sewer Board of the City of Eufaula  
Water System Rehabilitation Project – Phase I and II  
October Update 2016 - Impact Schedule**

<u>Street</u>	<u>Activity Scheduled</u>	<u>Tentative Impact Date</u>
20 <sup>th</sup> St. (Cotton Ave.?)	Replace 2" water main	<b>March 2017</b>
N. Randolph	Replace individual service lines	<b>February 2017</b>
Daniel Place	Replace individual service lines	<b>February 2017</b>
N. Orange St.	Replace individual service lines	<b>March 2017</b>
N. Orange St.	Replace 2" water main-300' north of Daniel to end	<b>March 2017</b>
Church St.	Replace individual service line	<b>January 2017</b>
Britt Place	Replace existing 2" water main	<b>March 2017</b>
Center Ave.	Replace individual service lines	<b>February 2017</b>
Hollins Lane	Replace individual service lines	<b>February 2017</b>
Parker Dr.	Replace individual service lines	<b>March 2017</b>
N. Dr. T.V. McCoo	Replace individual service lines	<b>February 2017</b>
S. Dr. T.V. McCoo	Replace individual service lines	<b>January 2017</b>
S. Dr. T.V. McCoo	Install new 6" water main-Hunters St. south to end	<b>January 2017</b>
Christian Alley	Replace 2" water main	<b>January 2017</b>
S. Riverside Dr.	Replace individual service lines	<b>January 2017</b>
Sanford St.	Replace individual service lines	Completed
Colby St.	Replace individual service lines	Completed
Cherry St.	Replace individual service lines	<b>Completed</b>
Malone St.	Replace 2" water main	<b>Completed</b>
Malone Circle	Replace 2" water main	<b>Completed</b>
Birch Dr.	Replace individual service lines	<b>Completed</b>
Jennings Way	Replace individual service lines	<b>Completed</b>
Broadview Dr.	Replace individual service lines	<b>Completed</b>
Broadview Dr.	Install 6" water main-Broad north 150'	<b>Completed</b>
Holly Dr.	Install 6" water main-Birch to Broadview	<b>Completed</b>
Holly Dr.	Replace individual service lines	<b>Completed</b>
Kendall St.	Install 6" water main-Cherry to Jennings	<b>Completed</b>
Azalea Ave.	Replace individual service lines	<b>Completed</b>

**Water Works and Sewer Board of the City of Eufaula  
Water System Rehabilitation Project – Phase I and II  
October Update 2016 - Impact Schedule**

<u>Street</u>	<u>Activity Scheduled</u>	<u>Tentative Impact Date</u>
Abert St.	Replace individual service lines	<b>Completed</b>
Broad St.	Replace individual service lines- 431 to Cty. Club	Completed
Barbour St.	Replace Individual service lines – 431 to Rivers	Completed
Country Club	Replace individual service lines – Rivers to Foxridge	Completed
Rivers/Broad Intersect	Replace 10” Tees and Valves	Completed
Copeland St.	Replace 2” water main	<b>Completed</b>
Central Ave.	Replace 2” water main	<b>Completed</b>
W. Washington	Install 6” water main-431 west 300’	<b>Completed</b>
W. Washington	Replace 2” water main-Dale Rd. to RR	<b>Completed</b>
W. Washington	Install 4” water main-McRae to Macon	Completed
W. Washington	Replace individual service lines	Completed
S. Eufaula	Install Isolation Valve	Completed
Russell Alley	Replace 2” water main	Completed
Simmons Alley	Replace 2” water main	Completed
S. McRae	Replace 2” water main-Washington south to end	Completed
S. McRae	Replace individual service lines-Union to Washington	Completed
Union St.	Replace individual service lines-Macon to Dale Rd.	Completed
Ash St.	Replace individual service lines	Completed
Macon St.	Replace individual service lines-Union to Washington	Completed
Pump Station Rd.	Replace individual service lines	<b>Completed</b>
Oakmont Dr.	Replace individual service lines	September
Hillcrest Dr.	Replace individual service lines	September
Glen Iris Dr.	Replace individual service lines	September
Hunters St.	Replace 2” water line-S. Randolph to Orange Ave.	<b>Completed</b>
Orange Ave.	Replace 2” water line –Hunter to Fair St.	<b>Completed</b>
Fair St.	Replace 2” water line-Orange Ave. to S. Randolph	<b>Completed</b>
Baker Dr.	Install 6” water main- Nancy Ross to Lucky Lane	<b>September</b>
Baker Dr.	Install 6” water main-Foy to End	<b>September</b>

**Water Works and Sewer Board of the City of Eufaula  
Water System Rehabilitation Project – Phase I and II  
October Update 2016 - Impact Schedule**

<u>Street</u>	<u>Activity Scheduled</u>	<u>Tentative Impact Date</u>
Baker Dr.	Replace individual service lines	September
Sunset Dr.	Install 6" water main – Baker 300' south	September
Sunset Dr.	Replace individual service lines	September
Lucky Lane	Replace individual service lines	October
Foy Dr.	Replace individual service lines	October
Foy Dr.	Install new 6" water main- Bush to Kent	October
Nancy Ross Dr.	Replace individual service lines	November
Nancy Ross Dr.	Install new 6" water main –State Docks to Biscayne	November
Bush Dr.	Install new 6" water main- Foy Dr. east to end	November
Bush Dr.	Replace individual service lines	November
Kent Dr.	Replace individual service lines	December
Kent Dr.	Install new 6" water main – Fairlane west 100'	December
Fairlane Dr.	Replace individual service lines	December
Imperial Dr.	Replace individual service lines	December
Biscayne Dr.	Replace individual service lines	December
Meadow Dr.	Replace individual service lines	March 2017
Meadow Circle	Replace individual service lines	March 2017
Scenic Dr.	Replace individual service lines	March 2017
Magnolia St	Replace individual service lines	March 2017
<b><u>Added During Project</u></b>		
<b>South Dale Rd.</b>	<b>Replace individual services Bdy. To 431</b>	<b>October 2016</b>
<b>McRae St.</b>	<b>Replace individual service lines</b>	<b>Completed</b>
<b>Dickerson St.</b>	<b>Replace individual service lines</b>	<b>Completed</b>
<b>Dickerson St.</b>	<b>2" water line to loop to Barbour St Main</b>	<b>Completed</b>
<b>Macon St.</b>	<b>Replace individual service lines</b>	<b>Completed</b>
<b>Latimer St.</b>	<b>4" water line</b>	<b>Completed</b>
<b>Doren Dr.</b>	<b>4" water line</b>	<b>Completed</b>
<b>Rivers St.</b>	<b>Replaced individual service lines Barbour to Wash.</b>	<b>Completed</b>

**Water Works and Sewer Board of the City of Eufaula  
Water System Rehabilitation Project – Phase I and II  
October Update 2016 - Impact Schedule**

<u>Street</u>	<u>Activity Scheduled</u>	<u>Tentative Impact Date</u>
Azalea Ave.	Install 200' 2" PVC	Completed
Holly Dr.	Installed 4" PVC water main	Completed
College Hill	Replaced Individual services	Completed

Notes: New individual service lines will be installed with all new water mains.

Not all individual service lines will be replaced on some streets.