

**Water Works and Sewer Board of the City of Eufaula
Water System Rehabilitation Project – Phase I and II
April 2017 Update - Impact Schedule**

<u>Street</u>	<u>Activity Scheduled</u>	<u>Tentative Impact Date</u>
20 th St. (Cotton Ave.?)	Replace 2" water main	Completed
N. Randolph	Replace individual service lines	Completed
Daniel Place	Replace individual service lines	Completed
N. Orange St.	Replace individual service lines	Completed
N. Orange St.	Replace 2" water main-300' north of Daniel to end	Completed
Church St.	Replace individual service line	Completed
Britt Place	Replace existing 2" water main	Completed
Center Ave.	Replace individual service lines	Completed
Hollins Lane	Replace individual service lines	Completed
Parker Dr.	Replace individual service lines	Completed
N. Dr. T.V. McCoo	Replace individual service lines	Completed
S. Dr. T.V. McCoo	Replace individual service lines	Completed
S. Dr. T.V. McCoo	Install new 6" water main-Hunters St. south to end	Completed
Christian Alley	Replace 2" water main	Completed
S. Riverside Dr.	Replace individual service lines	Completed
Sanford St.	Replace individual service lines	Completed
Colby St.	Replace individual service lines	Completed
Cherry St.	Replace individual service lines	Completed
Malone St.	Replace 2" water main	Completed
Malone Circle	Replace 2" water main	Completed
Birch Dr.	Replace individual service lines	Completed
Jennings Way	Replace individual service lines	Completed
Broadview Dr.	Replace individual service lines	Completed
Broadview Dr.	Install 6" water main-Broad north 150'	Completed
Holly Dr.	Install 6" water main-Birch to Broadview	Completed
Holly Dr.	Replace individual service lines	Completed
Kendall St.	Install 6" water main-Cherry to Jennings	Completed
Azalea Ave.	Replace individual service lines	Completed

**Water Works and Sewer Board of the City of Eufaula
Water System Rehabilitation Project – Phase I and II
April 2017 Update - Impact Schedule**

<u>Street</u>	<u>Activity Scheduled</u>	<u>Tentative Impact Date</u>
Abert St.	Replace individual service lines	Completed
Broad St.	Replace individual service lines- 431 to Cty. Club	Completed
Barbour St.	Replace Individual service lines – 431 to Rivers	Completed
Country Club	Replace individual service lines – Rivers to Foxridge	Completed
Rivers/Broad Intersect	Replace 10” Tees and Valves	Completed
Copeland St.	Replace 2” water main	Completed
Central Ave.	Replace 2” water main	Completed
W. Washington	Install 6” water main-431 west 300’	Completed
W. Washington	Replace 2” water main-Dale Rd. to RR	Completed
W. Washington	Install 4” water main-McRae to Macon	Completed
W. Washington	Replace individual service lines	Completed
S. Eufaula	Install Isolation Valve	Completed
Russell Alley	Replace 2” water main	Completed
Simmons Alley	Replace 2” water main	Completed
S. McRae	Replace 2” water main-Washington south to end	Completed
S. McRae	Replace individual service lines-Union to Washington	Completed
Union St.	Replace individual service lines-Macon to Dale Rd.	Completed
Ash St.	Replace individual service lines	Completed
Macon St.	Replace individual service lines-Union to Washington	Completed
Pump Station Rd.	Replace individual service lines	Completed
Oakmont Dr.	Replace individual service lines	Completed
Hillcrest Dr.	Replace individual service lines	Completed
Glen Iris Dr.	Replace individual service lines	Completed
Hunters St.	Replace 2” water line-S. Randolph to Orange Ave.	Completed
Orange Ave.	Replace 2” water line –Hunter to Fair St.	Completed
Fair St.	Replace 2” water line-Orange Ave. to S. Randolph	Completed
Baker Dr.	Install 6” water main- Nancy Ross to Lucky Lane	Completed
Baker Dr.	Install 6” water main-Foy to End	Completed

**Water Works and Sewer Board of the City of Eufaula
Water System Rehabilitation Project – Phase I and II
April 2017 Update - Impact Schedule**

<u>Street</u>	<u>Activity Scheduled</u>	<u>Tentative Impact Date</u>
Baker Dr.	Replace individual service lines	Completed
Sunset Dr.	Install 6" water main – Baker 300' south	Completed
Sunset Dr.	Replace individual service lines	Completed
Lucky Lane	Replace individual service lines	Completed
Foy Dr.	Replace individual service lines	Completed
Foy Dr.	Install new 6" water main- Bush to Kent	Completed
Nancy Ross Dr.	Replace individual service lines	Completed
Nancy Ross Dr.	Install new 6" water main –State Docks to Biscayne	Completed
Bush Dr.	Install new 6" water main- Foy Dr. east to end	Completed
Bush Dr.	Replace individual service lines	Completed
Kent Dr.	Replace individual service lines	Completed
Kent Dr.	Install new 6" water main – Fairlane west 100'	Completed
Fairlane Dr.	Replace individual service lines	Completed
Imperial Dr.	Replace individual service lines	Completed
Biscayne Dr.	Replace individual service lines	Completed
Meadow Dr.	Replace individual service lines	Completed
Meadow Circle	Replace individual service lines	Completed
Scenic Dr.	Replace individual service lines	Completed
Magnolia St	Replace individual service lines	Completed
<u>Added During Project</u>		
South Dale Rd.	Replace individual services Bdy. To 431	Completed
McRae St.	Replace individual service lines	Completed
Dickerson St.	Replace individual service lines	Completed
Dickerson St.	2" water line to loop to Barbour St Main	Completed
Macon St.	Replace individual service lines	Completed
Latimer St.	4" water line	Completed
Doren Dr.	4" water line	Completed
Rivers St.	Replaced individual service lines Barbour to Wash.	Completed

**Water Works and Sewer Board of the City of Eufaula
Water System Rehabilitation Project – Phase I and II
April 2017 Update - Impact Schedule**

<u>Street</u>	<u>Activity Scheduled</u>	<u>Tentative Impact Date</u>
Azalea Ave.	Install 200' 2" PVC	Completed
Holly Dr.	Installed 4" PVC water main	Completed
College Hill	Replaced Individual services	Completed

ADDED BACK INTO PROJECT APRIL 2017

S. Rivers St. (Wash. to Bdy.)	Replace individual service lines	April 2017
Jefferson St.	Install 2" PVC	April 2017
Madison St.	Install 2" PVC	April 2017
McNab St.	Install 2" PVC	April 2017
Monroe St.	Install 2" PVC	April 2017
Jackson St.	Install 2" PVC	May 2017
Franklin St.	Install 2" PVC	May 2017
Lee St.	Install 2" PVC	May 2017
Cleveland St.	Install 2" PVC	May 2017
Wilson St.	Install 2" PVC	May 2017
Western Alley (?)	Install 2" PVC	May 2017

Notes: New individual service lines will be installed with all new water mains.

Not all individual service lines will be replaced on some streets.